

बैजनाथ गाउँपालिका गाउँ कार्यपालिकाको कार्यालय रामपुर, बाँके

आर्थिक वर्ष ०७९/०८० को बार्षिक
समिक्षा

विश्वराज ढकाल
नि. प्रमुख प्रशासकीय अधिकृत

लुम्बिनी प्रदेश बैजनाथ गाउँपालिका रामपुर, बाँके

बर्दिया

जनसंख्या : ६७८९

क्षेत्रफल : ३८.६९ वर्ग कि.मि.

बर्दिया



वडा नं १

जनसंख्या : ७११७

क्षेत्रफल : १८.१ वर्ग कि.मि.

वडा नं २

वडा नं ३

जनसंख्या : ५९८६

क्षेत्रफल : १४.२६ वर्ग कि.मि.

वडा नं ४

जनसंख्या : ७४४०

क्षेत्रफल : ८.८७ वर्ग कि.मि.

जनसंख्या : ६४९९

क्षेत्रफल : १५.८ वर्ग कि.मि.

वडा नं ५

वडा नं ६

जनसंख्या : ८५३२

क्षेत्रफल : १४ वर्ग कि.मि.

कोहलपुर न.पा.

वडा नं ७

वडा नं ८

जनसंख्या : २८२०

क्षेत्रफल : ८.६८ वर्ग कि.मि.

खजुरा गा.पा.

क्षेत्रफल : १४१.६७ वर्ग कि.मि.

जम्मा वडा संख्या : ८

जनसंख्या : जम्मा : ६९४७२

पुरुष : ३२०९७ महिला : ३७३७५

आ.व. २०७९/०८० को आय विवरण

आय स्रोत	अनुमानित आय रकम रु हजारमा	प्राप्त रकम रु हजारमा	प्रतिशत
सङ्घीय सरकार	५२,७३,९८	४९,९७,०३	९५%
प्रदेश सरकार	४,३८,८२	४,२०,०३	९६%
राजस्व बाँडफाँड	१५,४४,७६	१२,०५,८६	७८%
आन्तरिक स्रोत	१८,४५,१६	२,२७,२७	१२%
जि.स.स.	१,२८,४०	१,२७,८६	९९%
नगद मौज्दात	१४,९५,१६	१४,९५,१६	१००%
जम्मा	१,०७,२६,२८	८४,७३,२१	७९%

आ.व. २०७९/०८० मा भएको चालु पुँजिगत खर्च विवरण

विवरण	खर्च प्रतिशत	कैफियत
चालु खर्च	८४.२	
पुँजिगत	८०.२	
कुल	८२.५८	

बेरुजुको विवरण

सि नं	रकम रु	कैफियत
विगत वर्षको बेरुजु	६,४४,९३	
गत आ.व. को बेरुजु	५,०५,९५	
जम्मा	११,५०,८८	

यो आ.व.मा ६,०४,५६ रकम बेरुजु फछ्यौँट भई कुल कायम बेरुजुको ४८.३८% प्रगति भएको छ । ।

आ.व. २०७९/०८० मा निर्माण गरिएका कानूनहरूको विवरण

- ऐन ४ वटा
- कार्यविधि ४ वटा

LISA र FRA को विवरण

- स्थानीय तह संस्थागत क्षमता स्वमूल्याङ्कन
Local Government Institutional Capacity Self-Assessment
(LISA) = ७३.७५ %
- स्थानीय तह वित्तीय सुशासन जोखिम मूल्याङ्कन
FIDUCIARY RISK ASSESSMENT (FRA) = ४६%

સામાજિક સુરક્ષા લાભગ્રાહી વિવરણ

લક્ષિત સમુહ	જમ્મા સંખ્યા
અન્ય જેષ્ઠ નાગરિક ભત્તા	૩૧૨૨
જેષ્ઠ નાગરિક ભત્તા (દલિત)	૩૮૩
જેષ્ઠ નાગરિક એકલ મહિલા	૪૮૫
વિધવા	૯૨૯
પૂર્ણ અપાઙ્ગતા ભત્તા	૧૬૬
અતિ અશક્ત અપાઙ્ગતા ભત્તા	૪૯૯
દલિત બાલબાલિકા	૬૮૨
લોપન્મુખ જાતિ	૩
જમ્મા	૬૨૬૯

व्यक्तिगत घटना दर्ताको विवरण

वडा नं.	जन्म			मृत्यु			सम्बन्ध बिच्छे	विवाह	बसाई सरी आएको		बसाई सरी जाने		जम्मा
	पुरुष	महिला	जम्मा	पुरुष	महिला	जम्मा	जम्मा	जम्मा	दर्ता संख्या	सदस्यको संख्या	दर्ता संख्या	सदस्यको संख्या	
१	८३	६९	१५२	३२	३३	६५	२२	८९	८०	२७५	२६	७३	४३४
२	१०२	९२	१९४	३९	२९	६८	१८	१२३	८१	२९७	४६	१६७	५३०
३	८७	५९	१४६	२९	१३	४२	१०	७२	८१	२७३	२४	७१	३७५
४	१०४	६९	१७३	३०	१९	४९	१०	१००	१०४	३४२	४०	१३०	४७६
५	१३९	१३३	२७२	३८	३१	६९	१४	१३२	७७	२७४	३४	१०८	५९८
६	९१	९१	१८२	३३	३३	६६	१७	१०३	७४	२७०	३३	१०२	४७५
७	१६	५	२१	२१	९	३०	२	३९	८	३१	६	१४	१०६
८	१०६	९६	२०२	४१	३६	७७	९	१०९	३३	१२६	२८	८४	४५८
जम्मा	७२८	६१४	१३४२	२६३	२०३	४६६	१०२	७६७	५३८	१८८८	२३७	७४९	३४५२

स्वास्थ्य संस्थाहरूको विवरण

- प्राथमिक स्वास्थ्य केन्द्र - १
- स्वास्थ्य चौकी - ३
- आधारभुत स्वास्थ्य सेवा केन्द्र - ४
- आयुर्वेद औषधालय - १
- खोप क्लिनिकहरू - २०
- म.स्वा.स्व.से. - ९२

शिक्षा तर्फ

- सामुदायिक विद्यालय ३८
 - माध्यमिक विद्यालय १६ वटा
 - आधारभूत विद्यालय २२ वटा
- बाल विकास केन्द्र ६०
- संस्थागत विद्यालय १८
- प्लेग्रुप र मन्टेस्वरी २
- धार्मिक गुरुकुल १

આ.વ. ૨૦૭૯|૦૮૦ માં પૂર્વાધાર તર્ફકા સમ્જૌતા ભાકા યોજનાં હરુ

વડા નં	ઉપભોક્તા સમિતિ	ઠેકકા	જમ્મા
૧	26	2	28
૨	23	1	24
૩	23	3	26
૪	18	1	19
૫	21	5	26
૬	16	2	18
૭	15	2	17
૮	34	2	36
જમ્મા	178	18	

आ.व. २०७९/८० मा समपन्न भएका पूर्वाधार तर्फका योजनाहरु: सडक, नाली तथा पुल पुलेसा

वडा नं	सडक तथा यातायात		पक्कि नाली (M)	पक्कि पुल/ कल्भर्ट(nos)	तटबन्ध/ नदि नियन्त्रण
	कालोपत्रे (M)	स्तरान्नत (M)			
१	900 M	1000 M	541 M	3	0
२	550 M	5000M	200 M	1	0
३	520 M	1700 M	1220 M	0	0
४	0	2285 M	336 M	1	0
५	1000 M	1000 M	1350 M	1	72 M
६	1470 M	1141 M	900 M	2	0
७	550 M	2500 M,142 PCC	178 M	0	0
८	280 M	2000 M	240 M	3	0
जम्मा	5.270 M km	16.626 Km,142 PCC	4.965 M	11	72 M

આ.વ. ૨૦૭૯|૦૮૦ મા સમપન્ન ભएका પૂર્વાધાર તર્ફકા યોજનાહરુ: ભવન, ઘેરાબાર તથા ખાનેપાની/ સિંચાઈ

વડા નં	સાર્બજનિક ભવન નિર્માણ/મર્મત		સ્વાસ્થ્ય ભવન/ પશુ ભવન	ઘેરબાર/ પર્ખાલ		ખાનેપાની તાથ સરસફાઈ		સ્કુલ	
	ટ્રસ	મન્દિર/ચર્ચ		તાર જાલી	પક્કિ પર્ખાલ	ખાનેપાની/ કૃષિ સિંચાઈ	શૌચાલ ય	૨ કોઠે	૪ કોઠે
૧	2	1	0	0	0	4 DB	0	0	1
૨	1	1	0	250 M	0	532 M કુલો,4 DP,14 ST	0	0	0
૩	1	1	1	207 M	96 M	14 ધારા,૨	0	1	0
૪	1	3	0	0	330 M	2 વટા	0	0	2
૫	0	3	1	0	140 M	85 મિ કુલો,1	0	0	1
૬	0	0	0	300 M	0	13 DB,10 ST	0	0	0
૭	0	૨	0	121	138	6 ST	0	0	0
૮	૨	0	0	0	84 M	0	0	0	0
જ મ્મા	7	11	2	878 M	788 M			1	4

आ.व. २०७९।०८० मा ठेक्का आह्वान भएका योजनाः

	ठेक्का न.	योजनाको नाम	लागत अनुमान रकम	यथार्थ रकम	ठेक्का स्वीकृत रकम	बजेट बेहोर्ने निकाय
1	BRM/NCB/WORKS/01-079/80	Construction Of BlackTopped Road From Suryadaya Ma.vi School Dekhi Naya Culvert,Kareli, JanaJagaran Hudai Sainik Chowk Samma,Baijanath-1,Chisapani,Banke	7976254.94	5000000	4070106	गा.पा. र प्रदेश समपुरक
2	BRM/NCB/WORKS/02-079/80	Construction of Blacktopped Road From Bansatti tole ko chautara dekhi Gunaapur chowk,Kalaraampur nala,Raajipurgaun,Digiya,Kanyaraaj hudai Jabdahawa jodne Branch Road,Baijanath-02,Banke	7928299.12	5000000	4349289	गा.पा. र प्रदेश समपुरक
3	BRM/NCB/WORKS/03-079/80	Construction of Blacktopped Road With Rcc Drain Work From Naubasta Gau Dekhi Pulchowk ,Dangpuruwa Hudai Bhumarikuna Samma,Baijanath-03,Banke	14759124.79	12800000	8999699	गा.पा र संघीय समपुरक
4	BRM/NCB/WORKS/04-079/80	Construction Of Rcc Bridge on Jethi Nala to Connect Trivini Chowk to Chamaniwaya Jane Bato,Baijanath-05,Banke	19913915.11	10000000	13158690	गा.पा. र प्रदेश समपुरक
5	BRM/NCB/WORKS/05-079/80	Construction Of Blacktoped Road From Guruwaya Gau,Ward-06 Gadarahi Rampur Hudai Chamaniya Jodne Sadak,Baijanath-05,Banke	12264016.65	8000000	6682430	प्रदेश बजेट
6	BRM/NCB/WORKS/06-079/80	Construction Of Boundary Wall Of Administrative Building Of Baijanath Gaupalika ,Rampur - 05,Banke	8725464.9	6000000	5578232	गाउँपालिका
7	BRM/NCB/WORKS/07-079/80	Construction Of BlackTopped Road From Kadelpur Dekhi ParshuramPur Jodne Bato,Baijanath-07,Banke	7993615.62	5000000	4605008	गा.पा. र प्रदेश समपुरक

8	BRM/NCB/WORKS/08-079/80	Construction Of Road Upgrading Work From Jhigaura Hudai KareliBhagra Jodne Bato,Baijanath-08,Banke	9847483.25	5000000	4243900	756100	गा.पा. र प्रदेश समपुरक	निर्मा
9	BRM/NCB/WORKS/09-079/80	Construction Of BlackTopped Road And Rcc Box Culvert From Ganga BdBudhaKoGharDekhiJanaJagaran Aa.ViHudai Raja Jane Bato,Baijanath-01,Chisapani,Banke	4950875.33	3000000	3221229	-221229	गाउँपालिका बाट	निर्मा
10	BRM/NCB/WORKS/10-079/80	Construction of Blacktopped Road From Birthing Centre ,BairawhaHudaiNaubastaGauJodne Bato (3rd Part),Baijanath-03,Banke	3035448.49	2000000	1739213	260787	गाउँपालिका बाट	सम्प
11	BRM/NCB/WORKS/11-079/80	Construction Of Hot Mix Asphalt Concrete(HMAC) Road From Gadarahi 1 no ChowkDekhiJethiNalaHudai Rampur Samma (Parts 1st),Baijanath-05,Banke	19959644.91	18000000	12213213	5786787	गा.पा र संघीय समपुरक	सम्प
12	BRM/NCB/WORKS/12-079/80	Construction of Blacktopped Road From DondraTolePipalChautaraHudai Kumar KhatriKoGharDekhi South Ward 8 Number JodneBato ,Baijanath-06,Dondra Tole,Banke	4267111.39	2000000	2216563	-216563	गाउँपालिका बाट	सम्प
13	BRM/NCB/WORKS/13-079/80	Construction of Blacktopped Road From ThapuwaBalawanChowkDekhi H-GauJodneBato ,Baijanath-08,Thapuwa,Banke	3165115.63	2000000	1723482	276518	गाउँपालिका बाट	सम्प
14	BRM/NCB/WORKS/14-079/80	Construction of Prabhat Secondary School Building ,Baijanath-05,G-Gau, Banke Block Name: 3S-9CR-Academic(Ground Floor)	17035492.23	17035492.23	10290094	6745398.229	गा.पा र संघीय विशेष अनुदान ,विद्यालय	निर्मा
15	BRM/NCB/WORKS/15-079/80	Name of Project : Construction Of (Two Storied) 4 Room RCC School Building SarasawatiMa.Vi school ,Baijanath-03,Bairawha,Banke	6991639.8	5000000	4382977	617023	संघीय विशेष अनुदान	सम्प
16	BRM/NCB/WORKS/16-079/80	Construction Of RCC Drain Work From Gardhai 1 Number Chowk ,Healthpost , JethiNalaHudai Rampur Samma (Parts 2nd),Baijanath-05,Banke	8122977.66	5786787	5074392	712395	गा.पा र संघीय समपुरक बाँकी रकमबाट पुन ठेक्का	सम्प
17	BRM/NCB/WORKS/BUILDING/17-079/80	Construction of 15 Bed Hospital, Baijanath Rural Municipality,	182950000	18000000	175721966	-157721966	संघीय सरकार	सम्प

Tender Project Details (2079/80): Nos:18

- कालोपत्रे Road=10
- ग्रावेल Road=1 (Ward-08,Jhagaura to Kareli)
- 2 Storey School Building (4 Room)=1 (Sarshawti Ma.vi)
- 15 Bed Hospital =1 बटा ,
- 1 Storey School Building(4 Room) =1 (Prabhat Ma.Vi)
- RCC Drain=2 (Ward=03 And Ward=05)
- 12.5 M Box Culvert=1 (Chamaniya Ward-05))
- Gaupalika Boundary Wall= 2 (Ward-05 and ward-04)
- 7 Ward Office Building =01
- **Status Of Project Upto Now:**
 - **Completed Project= 11**
 - **Running Project =5 (80% work Completed)**
 - **Not Started Project and Only Aggregment : 2(15 Bed Hospital and Ward-07 Office Building)**

अधिल्लो आ.व. हरुमा ठेक्का आह्वान भई यस आ.व.मा समेत म्याद थप भै संचालनमा रहेका योजना

1	BRM/NCB/WORKS/43-078/79	Construction of RCC Box Culvert in Kalarampur Khola (Multi Year Project) Baijanath-02, Kalarampur, Banke	11171504.99	2500000	6776278.34	-4276278.34	गा.पा. विशेष सभा	निर्माणाधीन
2	BRM/NCB/HSCB/WORKS/44-078/79	Construction of Naubasta Healthpost Building. (Type - 1) (Multi years Project) Baijanath-03, Naubasta, Banke	7142974.7	2000000	4614416	-2614416	गा.पा. विशेष सभा	सम्पन्न
3	BRM/NCB/AHSCB/WORKS/48-078/79	Construction of Animal Health and Livestock Service Centre Building. (Multi years Project) Baijanath-05, Bankutwa, Banke	7251819.7	2000000	4847651	-2847651	गा.पा. विशेष सभा	सम्पन्न
4	BRM/NCB/WORKS/49-078/79	Construction Of Road Upgrading and Rcc Drain Work From Garhai 1 Number Chowk Dekhi Jethi Nala Samma. Baijanath-.06 to 05, Banke	19924396.26	13000000	13030579	-30579	गा.पा. विशेष सभा	सम्पन्न
5	BRM/NCB/WORKS/47-078/79	Construction Of Road Upgrading Work From Jethi Nala Dekhi Rampur Palika hudai Gunapur Samma. Baijanath-.06 to 05, Banke	19218068.73	12000000	9640136	2359864	गा.पा. विशेष सभा	निर्माणाधीन
		REMAINING PROJECT OF 2077/78						
1	BRM/NCB/WORKS/16-077/78	Construction Of Blacktopped Road From Ratna Ragmarga To Rara School Jane Bato (2 nd Part) Baijanath-01, Gavar	4515686.48		1895866	1182124	713742.00	सम्पन्न
2	BRM/NCB/WORKS/17-077/78	Construction of BlackTopped Road From Ratna Ragmarga To Bagashwari Ma. Vi Jane Bato, Baijanath-03, Gavar	3627045.01		1493175	730374	762801.00	सम्पन्न
3	BRM/NCB/WORKS/19-077/78	Construction Of Blacktopped Road On Pedari Gau, Baijanath - 07, Banke	5138424.95		2104025	1045860	1058165.00	निर्माणाधीन
	BRM/NCB/SQ/WORKS/25-077/78	Construction Of Blacktopped Road From Bargadahi To Gurudayal Samma Road Works (	1402970.85		751253	40000	711253.00	सम्पन्न

महत्वपूर्ण उपलब्धि

- जेष्ठ नागरिक, सुत्केरी तथा गर्भवती महिलाहरूलाई ३ वटा स्वास्थ्य केन्द्रबाट निशुल्क एम्बुलेन्स सेवा संचालनमा
- गाउँपालिकाको आफ्नै भवन निर्माण सम्पन्न भएकोले एकीकृत सेवा प्रदान गरिएको

भोग्नुपरेका समस्या

- गत आर्थिक वर्षमा राजस्व बाँडफाँड बापतको रकम अनुमान अनुसार निकास नहुनु
- अपेक्षित आन्तरिक आय न्युन हुनु
- निर्माण व्यवसायीहरुको ढिला सुस्ती
- उपभोक्ता समितिले आफ्नो जिम्मेवारी पुरा नगर्नु
- संघ र प्रदेशबाट आउने बजेट समयमा प्राप्त नहुनु
- जनप्रतिनिधि कानुन व्यवस्था भन्दा व्यवहारिक कुरामा जोड दिनु
- आफूले काम नपाउँदा उजुरी गर्ने प्रवृत्ति ।

जिल्ला समन्वय समितिसँग अपेक्षा

- बैजनाथ वडा कार्यालय निर्माणमा सहयोगको अपेक्षा
- आवश्यकताका आधारमा योजना छनौटमा सहजीकरण
- सार्वजनिक जग्गाको संरक्षणमा समन्वय र सहकार्य
- अन्तरपालिका समस्या समाधानमा सक्रियता





धन्यवाद